

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/09 – June 29/09)

#### DRILLING ACTIVITY

	to June 29/09	To June 30/08	2008 Total
Drilling Licences Issued	96	161	332
Licences Cancelled	1	12	25
Vertical Wells Drilled	13	95	186
Horizontal Wells Drilled	67	44	127
Stratigraphic Test Holes Drilled	0	1	3
Wells Drilled - Total	80	140	316
No. of Metres Drilled	156 251	185 790	457 575
Wells Re-entered	2	4	4
Wells Being Drilled	6	11	0
No. of Active Rigs	7	11	0
Wells Licenced but Not Spudded	46	41	38
Wells Completed as Potential Oil Wells	81	137	291
Wells Abandoned Dry	0	3	19
Wells Drilled but Not Completed	1	0	0
Other Completions	0	4	10
New Wells on Production	49	92	264

#### GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	3	6	14
Licences Cancelled	0	0	0
Kilometers Licenced	558	1 421	3 080
Kilometers Run	447	1 301	2 606

	2009	2008
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of April	370.95 (58.95)	695.41 (110.51)
Month of May	400.95 (63.71)	747.86 (118.84)

	2009	2008
<u>OIL PRODUCTION (M3)</u>		
Month of February	112 578.9	109 250.3
Cumulative Thru February 28	232 492.5	226 628.8

## WEEKLY WELL ACTIVITY REPORT

29 June 2009

Lic. No.: 5193	<p>Compton Oak Lake Prov. DIR 3-33-8-24 (WPM)          UWI: 100.03-33-008-24W1.00</p> <p>Status: Abandoned Producer (ABD P)          Abandoned Producer: 24-Jun-2009</p>
Lic. No.: 6885	<p>EOG Waskada Prov. HZNTL A3-11-2-25 (WPM)          UWI: 102.03-11-002-25W1.00</p> <p>Revisions to Report of: 12-Jan-2009</p> <p>Co-ords: <b>381.76</b> m (N) of (S) boundary of Sec. 10          Grd Elev: <b>472.22</b> m</p> <p>(Revised survey plat received - surface location was moved)</p>
Lic. No.: 6899	<p>Tundra Sinclair Prov. HZNTL 1-32-8-29 (WPM)          UWI: 100.01-32-008-29W1.00</p> <p>Spud Date: 28-Jun-2009          K.B. Elevation: 544.84 m          Surface Casing: 244.50 mm @ 139.50 m with 15.0 t          Status: Drilling Ahead (DR)          Drilling Ahead: 29-Jun-2009</p>
Lic. No.: 6918	<p>Tundra Sinclair Prov. HZNTL 2-20-7-29 (WPM)          UWI: 100.02-20-007-29W1.00</p> <p>Intermediate Casing: 177.80 mm @ 1116.00 m wit 14.8 t          Finished Drilling: 28-Jun-2009          Total Depth: 2387.00 m          Status: Setting Liner (SETTING LINER)          Setting Liner: 29-Jun-2009</p>
Lic. No.: 6941	<p>EOG Waskada HZNTL 9-5-1-24 (WPM)          UWI: 102.09-05-001-24W1.00</p> <p>Spud Date: 28-Jun-2009          K.B. Elevation: 488.67 m          Surface Casing: 219.10 mm @ 249.00 m with 15.0 t          Status: Cementing Casing (CMT CSG)          Cementing Casing: 29-Jun-2009</p>

Lic. No.: 6944

EOG Waskada HZNTL A7-8-1-24 (WPM)  
UWI: 103.07-08-001-24W1.00

Spud Date: 22-Jun-2009  
 K.B. Elevation: 497.34 m  
 Surface Casing: 219.10 mm @ 248.00 m with 15.0 t  
 Finished Drilling: 26-Jun-2009  
 Total Depth: 1686.00 m  
 Production Casing: 139.70 mm @ 1680.00 m with 53.0 t  
 Rig Released: 27-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 27-Jun-2009

Lic. No.: 6949

Fairborne Sinclair Prov. HZNTL A2-16-7-29 (WPM)  
UWI: 102.02-16-007-29W1.00

Finished Drilling: 25-Jun-2009  
 Total Depth: 2553.00 m  
 Rig Released: 26-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 26-Jun-2009

Lic. No.: 6950

Fairborne Sinclair Prov. HZNTL 16-30-7-29 (WPM)  
UWI: 100.16-30-007-29W1.00

Spud Date: 27-Jun-2009  
 K.B. Elevation: 533.40 m  
 Surface Casing: 244.50 mm @ 145.00 m with 16.0 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 29-Jun-2009

Lic. No.: 6953

Interwest Daly 15-33-9-29 (WPM)  
UWI: 100.15-33-009-29W1.00

Finished Drilling: 22-Jun-2009  
 Total Depth: 928.00 m  
 Production Casing: Run  
 Rig Released: 22-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 22-Jun-2009

Lic. No.: 6960

Tundra Sinclair HZNTL 8-33-7-28 (WPM)  
UWI: 102.08-33-007-28W1.00

Revision to Report of: 22-Jun-2009  
 Contractor: Trinidad Drilling Ltd. - Rig# 14

Spud Date: 26-Jun-2009  
 K.B. Elevation: 499.27 m  
 Surface Casing: 244.50 mm @ 139.00 m with 12.6 t  
 Intermediate Casing: 177.80 mm @ 1051.00 m with 13.2 t  
 Status: Cementing Casing (CMT CSG)  
 Cementing Casing: 29-Jun-2009

Lic. No.: 6961      Tundra Sinclair Prov. HZNTL 9-34-8-28 (WPM)  
 UWI: 100.09-34-008-28W1.00

Intermediate Casing: 177.80 mm @ 962.00 m wit 12.8 t  
 Finished Drilling: 26-Jun-2009  
 Total Depth: 2234.00 m  
 Rig Released: 27-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 27-Jun-2009

Lic. No.: 6962      Interwest Daly 9-33-9-29 (WPM)  
 UWI: 100.09-33-009-29W1.00

Spud Date: 26-Jun-2009  
 K.B. Elevation: 537.10 m  
 Surface Casing: 219.10 mm @ 138.00 m with 10.0 t  
 Finished Drilling: 27-Jun-2009  
 Total Depth: 937.00 m  
 Production Casing: Run  
 Rig Released: 28-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 28-Jun-2009

Lic. No.: 6963      Interwest Daly 10-33-9-29 (WPM)  
 UWI: 100.10-33-009-29W1.00

Spud Date: 23-Jun-2009  
 K.B. Elevation: 537.10 m  
 Surface Casing: 219.10 mm @ 138.00 m with 15.0 t  
 Finished Drilling: 25-Jun-2009  
 Total Depth: 937.00 m  
 Production Casing: 114.30 mm @ 937.00 m with 24.0 t  
 Rig Released: 25-Jun-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 25-Jun-2009

Lic. No.: 6964      Interwest Daly 11-33-9-29 (WPM)  
 UWI: 100.11-33-009-29W1.00

Revision to Report of: 22-Jun-2009  
 Licensee: **IEL Enterprises Ltd.**

Spud Date: 28-Jun-2009  
 K.B. Elevation: 535.50 m  
 Status: Running Casing (CSG)  
 Running Casing: 29-Jun-2009

Lic. No.: 6967      Tundra Sinclair Prov. HZNTL 5-32-7-28 (WPM)  
UWI: 100.05-32-007-28W1.00

Finished Drilling: 24-Jun-2009  
Total Depth: 2481.00 m  
Rig Released: 25-Jun-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 25-Jun-2009

Lic. No.: 6968      Tundra Sinclair HZNTL 4-31-8-29 (WPM)  
UWI: 100.04-31-008-29W1.00

Intermediate Casing: 177.80 mm @ 1097.00 m with 13.4 t  
Finished Drilling: 26-Jun-2009  
Total Depth: 2332.00 m  
Rig Released: 28-Jun-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 28-Jun-2009

Lic. No.: 6969      Reliable South Kirkella Prov. 12-11-11-29 (WPM)  
UWI: 100.12-11-011-29W1.00

Spud Date: 23-Jun-2009  
K.B. Elevation: 527.99 m  
Surface Casing: 177.80 mm @ 115.00 m with 6.0 t  
Finished Drilling: 25-Jun-2009  
Total Depth: 928.00 m  
Production Casing: Run  
Rig Released: 26-Jun-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 26-Jun-2009

Lic. No.: 6972      Tundra Sinclair Prov. HZNTL 5-29-8-29 (WPM)  
UWI: 100.05-29-008-29W1.00

Licence Issued: 24-Jun-2009  
Licensee: Tundra Oil & Gas Partnership  
Mineral Rights: Crown  
Contractor: Trinidad Drilling Ltd. - Rig# 10  
Surf. Location: 12C-28-8-29 (WPM)  
Co-ords: 574.40 m (S) of (N) boundary of Sec. 28  
60.00 m (E) of (W) boundary of Sec. 28  
Grd Elev: 530.73 m  
Proj. TD: 2,570.00 m (Devonian)  
Field: Sinclair  
Classification: DEVELOPMENT (Well)  
Status: Location (LOC)

Lic. No.: 6973

Interwest Daly 13-33-9-29 (WPM)  
 UWI: 100.13-33-009-29W1.00

Licence Issued: 24-Jun-2009  
 Licensee: IEL Enterprises Ltd.  
 Mineral Rights: Freehold  
 Contractor: Tempco Drilling Company Inc. - Rig# 3  
 Co-ords: 283.91 m (S) of (N) boundary of Sec. 33  
           147.73 m (E) of (W) boundary of Sec. 33  
 Grd Elev: 533.67 m  
 Proj. TD: 924.00 m (Devonian)  
 Field: Daly  
 Classification: DEVELOPMENT (Well)  
 Status: Location (LOC)

Lic. No.: 6974

Tundra Sinclair Prov. HZNTL 6-14-8-28 (WPM)  
 UWI: 100.06-14-008-28W1.00

Licence Issued: 24-Jun-2009  
 Licensee: Tundra Oil & Gas Partnership  
 Mineral Rights: Crown  
 Contractor: Trinidad Drilling Ltd. - Rig# 5  
 Surf. Location: 6A-15-8-28 (WPM)  
 Co-ords: 582.40 m (N) of (S) boundary of Sec. 14  
           746.28 m (E) of (W) boundary of Sec. 14  
 Grd Elev: 491.96 m  
 Proj. TD: 2,401.00 m (Devonian)  
 Field: Sinclair  
 Classification: DEVELOPMENT (Well)  
 Spud Date: 28-Jun-2009  
 K.B. Elevation: 496.31 m  
 Surface Casing: 244.50 mm @ 138.00 m with 14.0 t  
 Status: Testing BOP's (TEST BOP)  
 Testing BOP's: 29-Jun-2009

Lic. No.: 6975

Tundra et al Daly Prov. HZNTL 1-4-10-29 (WPM)  
 UWI: 100.01-04-010-29W1.00

Licence Issued: 26-Jun-2009  
 Licensee: Tundra Oil & Gas Partnership  
 Mineral Rights: Crown  
 Contractor: Trinidad Drilling Ltd. - Rig# 10  
 Surf. Location: 4B-4-10-29 (WPM)  
 Co-ords: 77.37 m (N) of (S) boundary of Sec. 4  
           60.00 m (E) of (W) boundary of Sec. 4  
 Grd Elev: 528.27 m  
 Proj. TD: 2,281.00 m (Devonian)  
 Field: Daly  
 Classification: DEVELOPMENT (Confidential)  
 Status: Location (LOC)



